

REQUEST FOR PROPOSALS

MOBILE HOME REPLACEMENT: SITE WORK SPECIFICATIONS

Please respond by:

Client: 1029 Stanley Roseboom Rd Westford

Contractor is to provide mobile home installation site work and preparation as follows:

- Demolish and remove existing mobile home after disconnecting all utilities, securing any necessary permits. The unit must be disposed of in a disposal/recycling facility that is certified by the NYS Department of Conservation (DEC), e.g., Otsego County Southern Transfer Station, 7 Silas Lane, Oneonta. Documentation of disposal must be submitted.
Price proposal (labor & materials): _____
Comments: _____
- Install insulated concrete pad (approx. 14' by 60 ') in accordance with New York State and manufacturer requirements for slab on ground (A-19.1). Mobile home dealer will install vented insulated skirting.
Price proposal (labor & materials): _____
Comments: _____
- Construct 4' by 6' front entry and 4' by 6' rear entry decks of pressure treated wood, with stairs & railings per Otsego County Code requirements
Price proposal (labor & materials): _____
Comments: _____



PO BOX 189 | MILFORD, NY 13807 | 607-286-7244

www.otsegoruralhousing.org

- Install new 100 amp electric service, to include third party inspection fees.
Price proposal (labor & materials): _____
Comments: _____
 - Install new water pressure tank.
Price proposal (labor & materials): _____
Comments: _____
 - Following installation of mobile home, re-connect water, sewer, and electric, coordinating with electric company, as needed, and coordinate propane hookup with client's propane dealer.
Price proposal (labor & materials): _____
Comments: _____
 - Grade site to ensure proper drainage; restore surface ground area disturbed to raked finish and seed.
Price proposal (labor & materials): _____
Comments: _____
- Total:** _____

Contractor Name/Signature

Date